EXTENSION OF TIME PROPOSAL

1	Name of Work	Package-6, Includs 3 works of Rs. 100.00 1. Improvements to Road and Drains at Ashwathnagara SLV Appartment Road Near HP Gas Gowdown in ward No. 06(Thanisandra), Byatarayanapura Sub division, 2. Asphalting to Roads and Improvements to Drains at Hegadenagara Sai Hospital Road in ward No. 06(Thanisandra), Byatarayanapura Sub division, 3. Improvements to Road and Drains at Hegadenagara Eastren Sode 1st Cross to 8th Cross in ward No. 06(Thanisandra), Byatarayanapura Sub division
2	Amount of Work Portion	37,03,506.00
3	Estimated Cost	100.00 Lakhs
4	Name of Contractor	Sri. D Narahari M/s. Benaka Developers & Project Pvt Ltd.
5	Agreement No	
6	No and date under which work order issued	EE/BTP/BBMP/WO/191/2018-19 Date: 14.12.2018
7	Time limit originally fixed for completion	4 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	BWSSB Dept has not given clearance for laying works in 110 village Area
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	1082 Days (upto 31.03.2022)
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	60% Work.
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation with nominal Penalty

16.02.2022
Assistant Engineer
Ward No. 06(Thanisandra)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

16/2/2022
Assistant Executive Engineer
Byatarayanapura Sub-Division, Bangalore-24.

Scanned by CamScanner